

1 BILL NO. S-86-07-09

2 SPECIAL ORDINANCE NO. S-

121-86

3 AN ORDINANCE approving Change Order
4 IV-2, Res. 408-85, Southwest Inter-
5 ceptor S-2, with Land Excavating,
6 Inc., in connection with the Board
7 of Public Works and Safety of the
8 City of Fort Wayne, Indiana.

9 NOW, THEREFORE, BE IT ORDAINED BY THE COMMON COUNCIL OF
10 THE CITY OF FORT WAYNE, INDIANA:

11 SECTION 1. That Change Order IV-2, Resolution 408-85,
12 Southwest Interceptor S-2, with Land Excavating, Inc., in connection
13 with the Board of Public Works and Safety of the City of Fort
14 Wayne, Indiana, for:


15 This Change Order is necessary
16 because of the following: items
17 2 & 3, special manholes, were in-
18 corporated into Item 4, standard
19 60" manholes, as approved by
20 Water Pollution Control Engineer-
21 ing Department. Item 17A, sheet
22 piling, was waived by the County
23 Surveyors Office in lieu of Item
24 19A, rip rap. Items 20A, 21A,
25 22A and 25A were requested by the
26 respective governing agencies
27 subsequent to letting the original
28 contract. Item 23A, base stabili-
29 zation, is due to an unanticipated
30 sand vein encountered approximately
31 600' north of Suter Drain. All
32 other increases, decreases and
extras are the result of easement
agreements made subsequent to
letting the original contract;

involving a net increase of One Thousand Three Hundred Twenty-Six
and 33/100 Dollars (\$1,326.33), all as more particularly set forth
in the specifications, and which is on file with the Office of
the Board of Public Works and Safety and is by reference incorpor-
ated herein, made a part hereof and is hereby in all things rati-
fied, confirmed and approved.


SECTION 2. That this Ordinance shall be in full force

1 Page Two

2 and effect from and after its passage and any and all necessary
3 approval by the Mayor.

4
5 
6 Councilmember

7 APPROVED AS TO FORM
8 AND LEGALITY

9 
10 Bruce O. Boxberger, City Attorney

Read the first time in full and on motion by Burns, seconded by E. Burns, and duly adopted, read the second time by title and referred to the Committee City of Fort Wayne (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on _____, the _____ day of _____, 19____, at _____ o'clock _____ M., E.

DATE: 7-8-86

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Read the third time in full and on motion by Burns, seconded by E. Burns, and duly adopted, placed on its passage. PASSED (~~LOST~~) by the following vote:

	<u>AYES</u>	<u>NAYS</u>	<u>ABSTAINED</u>	<u>ABSENT</u>	<u>TO-WIT:</u>
<u>TOTAL VOTES</u>	<u>9</u>	_____	_____	_____	_____
<u>BRADBURY</u>	<u>✓</u>	_____	_____	_____	_____
<u>BURNS</u>	<u>✓</u>	_____	_____	_____	_____
<u>EISBART</u>	<u>✓</u>	_____	_____	_____	_____
<u>GIAQUINTA</u>	<u>✓</u>	_____	_____	_____	_____
<u>HENRY</u>	<u>✓</u>	_____	_____	_____	_____
<u>REDD</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHMIDT</u>	<u>✓</u>	_____	_____	_____	_____
<u>STIER</u>	<u>✓</u>	_____	_____	_____	_____
<u>TALARICO</u>	<u>✓</u>	_____	_____	_____	_____

DATE: 7-22-86

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (ANNEXATION) (APPROPRIATION) (GENERAL)

(SPECIAL) (ZONING MAP) ORDINANCE (RESOLUTION) NO. S-121-86
on the 22nd day of July, 1986,

ATTEST:

(SEAL)

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Samuel J. Talarico
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 23rd day of July, 1986, at the hour of 11:00 o'clock P. M., E.S.T.

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 23rd day of July, 1986, at the hour of 3:00 o'clock P. M., E.S.T.

Win Moses, Jr.
WIN MOSES, JR., MAYOR

CHANGE ORDER

Change Order No. IV - 2
 Project No. S - 2
 Name of Project: Southwest Interceptor

Resolution No. 408-85
 Board Order No.
 Date: June 20, 1986

To: Land Excavating, Inc.
 (Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Description		Decrease	Increase
	Adjust	Attachment No. 1 As built units (incl. C.O. #IV -1)		28,638.58	13,552.21
	Adjust	Attachment No. 2 Additional items			16,412.70
			Total Decrease		
			Total Increase		
Net (Decrease) (Increase)			Contract Price		1326.33

The sum of \$ 1326.33 is hereby (added to) ~~(deducted from)~~ the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	\$ <u>683,514.20</u>
Current Contract Price Adjusted by Previous Change Order	\$ <u>677,314.20</u>
New Contract Price including this Change Order	\$ <u>678,640.53</u>

The time provided for completion in the contract for this project is (unchanged) (increased) (decreased) by calendar days due to this Change Order. The date for completion of all work shall be . Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: Jane S. Russell Engineer Date 6-23-86
 Accepted by: Jack Braun Contractor Date 6-23-86
 Approved by: William E. Cullen City Engineer Date 24 June 1986
 Approved by: David Hill Owner Date 7-2-86
Arthur K. Hill
A.D. Connors
 Attested by: Yelen V. Gochman Clerk Date 7-2-86

PAYMENT ESTIMATE NO. Final Change Order

DATE June 20, 1986

PROJECT SOUTHWEST INTERCEPTOR - PHASE IV

CONTRACTOR LAND EXCAVATING, INC.

ADDRESS P.O. Box 192

LaOtto, IN 46763

PHONE 219/637-3049

DATE OF COMPLETION _____

AMOUNT OF CONTRACT _____

ORIGINAL _____

REVISED _____

ORIGINAL 683,514.20

REVISED 677,314.20

ITEM DESCRIPTION	UNITS	UNIT PRICE	BID EXTENSION	UNITS COMPLETED	EXTENSIONS COMPLETED
1 36" sewer pipe	6749 LF	71.50	482,553.50	6730 L.F.	481,195.00
2 Type 11-J M.H. 60"	2 Ea	2420.00	4,840.00	0	0.00
3 Type 11 M.H. w/drop pipe	1 Ea	2930.00	2,930.00	0	0.00
4 Type V-J M.H.	12 Ea	2570.00	30,840.00	15 Ea.	38,550.00
5 6" tees or "Wyes"	12 Ea	75.00	900.00	15 Ea.	1,125.00
6 6 " building sewer	555 LF	15.70	8,713.50	708 L.F.	11,115.60
7 #53 or #73 special backfill	750 CY	8.60	6,450.00	389.53 C.Y.	3,349.96
8 Asphalt surface restoration Coverdale	750 SY	14.00	10,500.00	143.4 S.Y.	2,007.60
9 Asphalt surface restoration Indianapolis Road	90 SY	22.00	1,980.00	79.88 S.Y.	1,757.36
10 Gravel surface restoration	38 SY	4.00	152.00	65.23 S.Y.	260.92
11 Type II seal coat	15000 SY	.80	12,000.00	15000 S.Y.	12,000.00
12 Siphon structure	1 Ea	37845.00	37,845.00	1 Ea.	37,845.00
13 Seed/mulch/fert.(include top- soil)	5978 LF	.90	5,380.20	6390 L.F.	5,751.00
14 Final connect./Indpls Rd.	1 LS	1740.00	1,740.00	1 Ea.	1,740.00
15A Epoxy coat 36" sewer pipe	6749 LF	5.00	33,745.00	6730 L.F.	33,650.00
16A Furnish 36" pipe to Phase V	21 LF	45.00	945.00	24 L.F.	1,080.00
17A 12 Ga. sheet piling left in place	800 SF	9.50	7,600.00	0	0.00
7A Special Backfill (B) (per change order # IV - 1)	4000 CY	7.05	28,200.00	4368.85 C.Y.	30,800.39

Responsible for change order

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Description		Decrease	Increase
18A	329 LF	Field Title Replacement	6.85		2,253.65
19A	73 Ton	Rip Rap Slope Protection	24.00		1,752.00
20A	40 LF	CMP Culvert Extension	18.30		732.00
21 A	1 L.S.	Service Drive to Siphon Structure	2047.65		2,047.65
22A	50 Hrs.	Flagman Protection at Indianapolis Road	12.00		600.00
23A	186.55 Ton	#5 Stone Base Stabilization	8.00		1,492.40
24A	1 L.S.	Lawn Restoration	4735.00		4,735.00
25A	1 L.S.	Indianapolis Road Resurfacing	2800.00		2,800.00
			Total Decrease		
			Total Increase		16,412.70
Net (XXXXXX) (Increase)			Contract Price		16,412.70

Attachment No. 2
To change order No. IV - 2

Change Order No. IV

Resolution No. 408-85

Board Order No. _____


REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: Items 2 and 3, special manholes, were incorporated into item 4, standard 60" manholes, as approved by WPCE. Item 17A, sheet piling, was waived by the County Surveyors Office in lieu of Item 19A, rip rap. Items 20 A, 21 A, 22 A and 25 A were requested by the respective governing agencies subsequent to letting the original contract. Item 23A, base stabilization, is due to an unanticipated sand vein encountered approximately 600' north of Suter Drain. All other increases, decreases and extras are the result of easement agreements made subsequent to letting the original contract.

2. Will proposed change alter size of the project? Yes _____ No X
If yes, explain

N/A

3. Affect on operation and maintenance cost of this project:
NONE


James D. Russell D E Project Engineer

TITLE OF ORDINANCE Change Order IV-2, Resolution 408-85, S-2, Southwest InterceptorDEPARTMENT REQUESTING ORDINANCE Board of Public Works & Safety S-86-07-09SYNOPSIS OF ORDINANCE Change Order IV-2, Resolution 408-85, S-2, Southwest Interceptor

is necessary because of the following. Items 2 & 3, special manholes, were incorporated into item 4, standard 60" manholes, as approved by Water Pollution Control Engineering Department. Item 17A, sheet piling, was waived by the County Surveyors Office in lieu of Item 19A, rip rap. Items 20A, 21 A, 22 A and 25A were requested by the respective governing agencies subsequent to letting the original contract. Item 23A, base stabilization, is due to an unanticipated sand vein encountered approximately 600' north of Suter Drain. All other increases, decreases and extras are the result of easement agreements made subsequent to letting the original contract. Land Excavating, Inc., is the contractor.

EFFECT OF PASSAGE To facilitate completion of this project.

EFFECT OF NON-PASSAGE _____

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) Increase of \$1,326.33

ASSIGNED TO COMMITTEE _____

BILL NO. S-86-07-09

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON CITY UTILITIES TO WHOM WAS

REFERRED AN (ORDINANCE) (~~RESOLUTION~~) approving Change Order

IV-2, Res. 408-85, Southwest Interceptor S-2, with Land Excavating,

Inc., in connection with the Board of Public Works and Safety of the


City of Fort Wayne, Indiana

HAVE HAD SAID (ORDINANCE) (~~RESOLUTION~~) UNDER CONSIDERATION AND BEG
LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID (ORDINANCE)

(~~RESOLUTION~~)


YES


NO


PAUL M. BURNS
CHAIRMAN


THOMAS C. HENRY
VICE CHAIRMAN


BEN A. EISBART


JAMES S. STIER


MARK E. GiaQUINTA

CONCURRED IN

7-22-86

SANDRA E. KENNEDY
CITY CLERK